## LIANGA WATER DISTRICT COMPLETED PROJECT FOR THE YEAR 2015 (POW)

## THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

NO.	NAME OF PROJECT	LOCATION	DATE WORK  DONE OR  COMPLETED	AS PER POW AMOUNT Est. Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying LM	STATUS
2	Removal of Limestone at transmission					Residents within the vicinity		Completed
	line	Diatagon, Lianga, SdS	Sept. 15, 2015	208,690.00	188,077.50	& neighboring Barangay	1000 lm	Completed
3	Construction of Perimeter Fence	Simulao, Diatagon, Lianga, SdS	Dec. 9, 2015	194,908.50	173,439.00	Security of water source facilities		Completed
4	Expansion of Distribution line	P-1, National H-Way, Lianga,SdS	Dec. 23, 2015	77,310.00	67,110.00	Consumers within the vicinity.	180 lm	Completed

Prepared by:

ROMEO S. RANARA

Water Utilities Development Officer -B

Approved by:

WILFREDO G. SANCHEZ

General Manager