

**LIANGA WATER DISTRICT**  
**COMPLETED PROJECT FOR THE YEAR 2019 (POW)**


THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Est. Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LM	
1	Relocation of Pumping /Power House	Baribian Pumping House Baribian, Lianga, SdS	May 3, 2019	54,627.50	49,706.66	Consumers within the vicinity & neighboring Barangay		Completed
2	Drinking & Washing Station Facilities (GAD Project- CAPEX)	Anibongan National High School (ANHS), Anibongan, Lianga, SdS	August 27, 2019	43,226.94	42,931.50	Students & Employees of the said School		Completed
3	Parallel line from Camangahan Collection Box to DENR Lianga	Camangahan to DENR area Lianga, Surigao del Sur	November 4, 2019	4,323,329.00	4,101,822.74	Consumers within the vicinity & neighboring Barangay		Completed
4	Drinking & Washing Station Facilities (GAD Project- CAPEX)	Ban-as Elementary School (BES) Bry. Ban-as, Lianga, SdS	November 13, 2019	43,226.94	42,476.80	Students & Employees of the said School		Completed
5	Drinking & Washing Station Facilities (GAD Project- CAPEX)	Diatagon Elementary School (DES) Brgy. Diatagon, Lianga, SdS	December 31, 2019	43,226.94	41,018.80	Students & Employees of the said School		Completed
6	Reduction of Non-Revenue Water (NRW)	From Brgy. Diatagon to Brgy. Wakat, Barobo, SdS	December 31, 2019	250,000.00	219,653.85	Consumers within the vicinity & neighboring Barangay		Completed
7	Expansion & Rehabilitation of Distribution line	P-3, Brgy. Banahao, Lianga, Surigao del Sur	December 31, 2019	98,720.59	49,574.00	Consumers within the vicinity & neighboring Barangay	200 LM	Completed
<b>GRAND TOTAL</b>				<b>4,856,357.91</b>	<b>4,547,184.35</b>			


Prepared by:

  
**MARICRIS S. ARTAZO**  
 Engineering Aide B


Noted by:

  
**ROMEO S. RANARA**  
 Water Utilities Development  
 Officer B

Checked by:

  
**JULIUS CHRISTIAN G. CALANGIAN**  
 Accounting Processor A

Approved by:

  
**WILFREDO G. SANCHEZ**  
 General Manager D