

LIANGA WATER DISTRICT
COMPLETED PROJECT FOR THE YEAR 2021 (POW)

THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Est. Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LMI	
1	Expansion of Office	Back of Administration Office Annex-A, Market Mall, Lianga, SdS	Feb. 26, 2021	396,309.00	396,142.92	LIWAD Management & Employees		Completed
2	Reduction of Non-Revenue Water	From Brgy. Diatagon to Wakat, Barobo, SdS	Sept. 2, 2021	250,000.00	240,351.17	Consumers within the vicinity & neighboring Barangay		Completed
3	Expansion & Rehabilitation of Distribution line	P-7, Causeway, P-7, Lawis and P-4, Pugad, Lianga, SdS	July 28, 2021	166,939.60	159,852.45	Consumers within the vicinity & neighboring Barangay	570 LM	Completed
4	Upgrading Office Electrical Wiring	Annex-A, Market Mall, Lianga, Surigao del Sur	Sept. 15, 2021	51,100.00	35,343.00	LIWAD Management & Employees		Completed
5	Rehabilitation of Camangahan Transmission Line (Phase-1)	Camangahan, Ban-as, Lianga, Surigao del Sur	Sept. 30, 2021	243,310.00	184,534.52	Consumers within the vicinity & neighboring Barangay	216 LM	Completed
6	Rehabilitation of Simulao Transmission Line	Simulao, Brgy. Diatagon, Lianga, Surigao del Sur	Dec. 7, 2021	428,900.00	239,744.90	Consumers within the vicinity & neighboring Barangay	420 LM	Completed
GRAND TOTAL				1,536,558.60	1,255,968.96			


Prepared by:


MARICRIS S. ARTAZO
 Engineering Aide B


Checked by:


JULIUS CHRISTIAN G. CALANGIAN
 Sr. Accounting Processor A

Noted By:


ROMEO S. RANARA
 Water Utilities Development
 Officer B

Approved by:


WILFREDO G. SANCHEZ
 General Manager D