

LIANGA WATER DISTRICT
COMPLETED & ON-GOING PROJECTS FOR THE YEAR 2020 (POW)

THE FOLLOWING LISTED PROJECT BELOW ARE SUBMITTED TO FINANCE DEPARTMENT.

ITEM NO.	NAME OF PROJECT	LOCATION	DATE WORK DONE OR COMPLETED	AS PER POW AMOUNT Est. Cost	Actual Cost or Expenses	BENEFICIARIES	Pipelaying	STATUS
							LM	
1	Limestone Removal	Simulao, Diatagon, Lianga, Surigao del Sur	April 13, 2020	95,694.00	79,405.00	Consumers within the vicinity & neighboring Barangay		Completed
2	Replacement of Transmission Line	Simulao Source & Camangahan Source	June 18, 2020	394,750.00	336,950.00	Consumers within the vicinity & neighboring Barangay	1000 LM	Completed
3	Perimeter Fence of Baribian Reservoir	Baribian Reservoir Lianga, Surigao del Sur	October 1, 2020	120,390.50	93,703.36	Security of Reservoir & its Facilities		Completed
4	Reduction of Non- Revenue Water (NRW)	From: Brgy. Diatagon to Brgy. Wakat, Barobo, SdS	December 2, 2020	250,000.00	249,710.48	Consumers within the vicinity & neighboring Barangay		Completed
5	Expansion of Office	Back of Administration Office Annex-A, Market Mall, Lianga, SdS		396,309.00	171,623.10	LIWAD Management & Employees		on going...
GRAND TOTAL					1,257,143.50	931,391.94		


Prepared by:


MARICRIS S. ARTAZO
 Engineering Aide B


Checked by:


JULIUS CHRISTIAN G. CALANGIAN
 ,Sr. Accounting Processor A

Noted By:


ROMEO S. RANARA
 Water Utilities Development
 Officer B

Approved by:


WILFREDO G. SANCHEZ
 General Manager D